

MICHIGAN CITY PORT AUTHORITY

WASHINGTON PARK MARINA 300 DOCK REDECKING PROJECT

WORK PLAN

- Tools and materials will be stored in a laydown area in the parking lot designated by the owner.
- The redecking will be completed in sections, removing as much old decking as can be replaced with new decking by the end of the shift.
- To minimize construction traffic over completed areas, the work will start at the far end of the dock and progress towards shore.
- While the marina remains closed to the public barricades will be placed across the dock to prevent pedestrian access and the gate will be secured overnight and weekends.
- Once the marina is open to the public barricades will be placed across the dock at the point of work, and any areas left undecked at the end of the shift will be bridged with plywood.

SCHEDULE

- Feb 18 – 22 Mobilization of equipment
- Feb 25 – March 1 Deliver, offload, and store materials
Remove and store light poles
- March 4 – May 1 Redecking work
- May 1 – May 10 Reinstall light poles
Cleanup and demobilization
Final inspections and punchlist