

**Park Department: West Lot Project**

**General Contractor: GARIUP Construction**

**PROJECT STATUS**

**11/12/18 – 12/14/18**

- Topsoil stripped; rough grade work completed.
- Installing outer perimeter curb.
- Installation of water service lines and yard hydrants.
- 90% of electrical installed.

**12/17/18 – 12/21/18**

- Stormwater detention system & bioswales.
- Instillation of stone base.

**January 14, 2019**

- All concrete work has been completed. They are currently leveling the parking area and installing sub-base and excavating and contouring the bioswale. Once that is completed, work will be paused until spring when asphalt and permeable pavers will be installed. The project is currently ahead of schedule.

**February 11, 2019**

- Installation of the light post bases.

**February 25, 2019**

- Installation of all electrical and lighting.

**March 4, 2019**

- Light poles have been installed